DBR No 24/16-17
DATED 29/09/2016

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No.1st& Final (For Other Works) Date.....2016

Division: Project Sub-Division: Project

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....
Sub Divisional Work Code: 004-16-000003

Schedule Docket No. Head of Account: P3089 Est.Cost: 50.00 Lacs D.R.No. :

Name of Work (as per sanctioned estimate;Construction of Seating Gallery at Swami Vivekanananda Park at Yelahanka Newtown in ward No.04

Name of Contractor and Full Address: Sri.G.T.Rajegowda.

Reference to Agreement No. 03/2016-17 Dt: 22.06.2016

Certified that the measurements were taken by me on 17.09.16 and recorded of Pages 198950 to 198957 o measurement Book No.30 /2009-10 and that the work is satisfactorily executed.

Contractor Officer-in-charge of work

Certified that the measurement were taken by me on ....19/9/16.....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to sit of the work and the contractor has not previously received any advance on this security. These materials are o and imperishable nature and are all required for immediate use on the work in connection with items fo finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded i the office.

II Memorandum of Payment Sub-Division Officer

1) Total value of work done or supplies made as per account within		
2) Deduct amount to be held in reserve being .....percent Rs.....		
3) " Balance		
4) Deduct Payment:		
a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No.....Total Amount		4288688-00
adjusted towards cash advance recovery of	JT	42887-00
b) Payments Now made cost store or other material supplied.	VAT	171548-00
recovery of amount creditable to this/other work	Cess	42887-00
Amount paid on this bill Cheque / Cash.	CBF	4289-00
5) Balance being unpaid value of work done held in reserve.	LR	94427-00
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.		
7) Net amount due to or from Contractor unadjustments items.		
8) Advance to Contractor for materials brought to site (as detailed) within.	Adj	356038-00
9) Value of Government materials supplied.	Cheque	3932650-00
Total amount adjusted -		

Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

P:3089.
Audited & Admitted for Rs. 4288688-00
(For use in the Office)

Witness
1.
2.

Stamp

Rs. 3932650-00 by Cheque
and Rs. 356038-00 by Adjustment

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....
Initials of Officer making payment

Accts. Supdt. Project Division B.B.M.P.

Executive Engineer Project Division B.B.M.P.

8/11

Sl No	Item Name	Unit
1	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(b) with all lead and lift and directions of the Engineer in charge of the work	Cum
2	Providing and laying in position plain cement concrete of mix M10 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregtes @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 with all lead and lift and directions of the Engineer in charge of the work	Cum
3	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:8, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 with all lead and lift and directions of the Engineer in charge of the work	Cum
4	Providing and constructing granite / trap / basalt size stone masonry in superstructure with cement mortar 1:6 , edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, scaffolding, curing complete as per specifications. KBS 5.1.13 with all lead and lift and directions of the Engineer in charge of the work	Cum
5	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density. MORTH Specification No. 305 with all lead and lift and directions of the Engineer in charge of the work	Cum
6	Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.64cum and fine aggregtes @ 0.43cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 with all lead and lift and directions of the Engineer in charge of the work	Cum
7	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specificaiton. Specification No. KBS 4.6.2 with all lead and lift and directions of the Engineer in charge of the work	Sqm
8	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete. with all lead and lift and directions of the Engineer in charge of the work **(Part Rate Released)**	Sqm
9	Providing two line dressing to granite stone slab /granite stone masonry as per specifications. KBS 5.1.13 26 with all lead and lift and directions of the Engineer in charge of the work	Sqm
10	Providing and fixing 20mm thick gang saw water cut sadarhalli grey granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing.minimum width of 1200mm with all lead and lift and directions of the Engineer in charge of the work. **(Part Rate Released)**	Sqm
11	Providing 20mm thick cement plaster in single coat with cement mortar 1:3, to stone masonry & concrete surface including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. with all lead and lift and directions of the Engineer in charge of the work	Sqm
12	Providing and finishing external walls with primer in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications. with all lead and lift and directions of the Engineer in charge of the work	Sqm
13	Benching hard rock 5 to 7.5 cm depth. for seating of foundation, including cost of all labour complete as per specifications. specification. No. KBS 2.1(a) / 2.3.1 with all lead and lift and directions of the Engineer in charge of the work	Cum

Previous Measurements		Present Measurements			Total Up to Date		Remarks
Qty	Amount	Qty	Rate	Amount	Qty	Amount	
		176.40	316.00	**55742.00**	176.40	**55742.00**	
		31.49	5746.00	**180942.00**	31.49	**180942.00**	
		70.83	4372.00	**309669.00**	70.83	**309669.00**	
		198.38	5661.00	**1123029.00**	198.38	**1123029.00**	
		183.24	341.00	**62485.00**	183.24	**62485.00**	
			6575.00				
			552.00				
		248.13	700.00	**173691.00**	248.13	**173691.00**	
		248.13	1014.00	**251604.00**	248.13	**251604.00**	
		126.90	2290.00	**290601.00**	126.90	**290601.00**	
		78.00	292.00	**22776.00**	78.00	**22776.00**	
			94.00				
		1.30	1509.00	**1962.00**	1.30	**1962.00**	

Sl No	Item Name	Unit
14	Providing and laying in position plain cement concrete of mix M7.5 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregtes @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 with all lead and lift and directions of the Engineer in charge of the work	Cum
15	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. Specification No. KBS 4.1, 4.6 with all lead and lift and directions of the Engineer in charge of the work	Cum
16	Providing mild steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire andanchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 with all lead and lift and directions of the Engineer in charge of the work	Qtl
17	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons. Specification No. KBS 4.6.2 with all lead and lift and directions of the Engineer in charge of the work	Sqm
18	Providing and fixing M.S. Gate as per Chief Architect Drawing,using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members as shown in the drawing etc., complete. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, with lead and lift, loading and unloading charges, etc., complete as per specifiocation. with all lead and lift and directions of the Engineer in charge of the work	Sqm
19	Fabrication supplying and erecting M.S. tubular trusses of all spans with prefabricated steel applications using quality material and are durable, reliable and corrosion and abrasion resistant. Welding shall confirm to latest structural welding code. Quality shall be on various parameters like shape, size, design gauge and polish. The entire trusses is anchored in RCC column by using 4 nos of M.S. anchor bolts at each support with 10mm thick base plate and shoe plate. The work includes cutting, straightening, placing in position of M.S. pipes and welding wherever necessary and applying one coat of redoxide primer coat to all the members including cost of all materials, labour charges, and hire charges of machineries for cutting, welding, grinding and erection equipments, with all lead and lift, transportation, letc., complete as per specification with all lead and lift and directions of the Engineer in charge of the work	Kgs
20	Providing and installing of Prepainted Galvolume iron trapezoidal profiled sheet of approved make 1060mm width(1000mm cover width)28-30mm crest hight with crest distance of 200mmc/c with 2ribs at the center for stiffening. the total coated thickness(TCT)of sheet will be .47mm +/-.02mm tolerance Zinc alu-alloy coating AZ150 gsm as per ASTM 1397/A755-550 mpa steel grade,5-7 microns epoxy primer on both side of the sheet and polyester top coat 20-22 microns using self drilling/self screws of 25mm length,to be fixed over the existing purlins,rafters,channels and trusses.epainted Galvalum sheet colour sheet of .45mm thk (TRAPEZOIDAL PROFILED SHEET) with all lead and lift and directions of the Engineer in charge of the work	Sqm
21	Providing and installing approved make pre painted Galvalume iron accessories,like,plain,ridges,plain gutter,plain flashing,corner trim,etc. The total coated thickness(TCT) of the sheet shall be 0.47 mm +/- 0.02 tolerance mm Zinc -Alu alloy coating AZ 150 gsm as per ASTM 1397/755-550 mpa steel grade, 5-7 microns epoxy primer on both sides of sheet and polyester top coat 20-22 micrns using self drilling/self tapping scews of length 25mm(width upto 500-600 mm only),to be fixed over existing purlins,rafters,chanels ,and trusses. with all lead and lift and directions of the Engineer in charge of the work	Sqm

Previous Measurements		Present Measurements			Total Up to Date		Remarks
Qty	Amount	Qty	Rate	Amount	Qty	Amount	
		2.59	5564.00	**14411.00**	2.59	**14411.00**	
		20.00	6801.00	**136020.00**	20.00	**136020.00**	
		20.00	7120.00	**142400.00**	20.00	**142400.00**	
		97.60	268.00	**26157.00**	97.60	**26157.00**	
			3620.00				
		10543.23	142.00	**1497139.00**	10543.23	**1497139.00**	
			913.00				
			877.00				

Sl No	Item Name	Unit
22	Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.64cum and fine aggregtes @ 0.43cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 with all lead and lift and directions of the Engineer in charge of the work	Cum
23	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per specificaitons. Specification No. KBS 4.6.2 with all lead and lift and directions of the Engineer in charge of the work	Sqm
24	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineer- in - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete with all lead and lift and directions of the Engineer in charge of the work	Mtr
25	Providing chain link fencing 50mm size of 8 guage properly stretched between rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint with all lead and lift and directions of the Engineer in charge of the work	Sqm
26	Providing and fixing M.S. Block pipe of 38mm dia , of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint with all lead and lift and directions of the Engineer in charge of the work	Mtr
27	Applying red lead ready mix priming coat over new steel or other metal surface including preparing the surface after throughly cleaning oil, grease, dirt and other foreign matter, and scoured with wire brushes, fine steel wool, sand papers including cost of materials, labour, complete as per specifications. with all lead and lift and directions of the Engineer in charge of the work	Sqm
28	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications with all lead and lift and directions of the Engineer in charge of the work	Sqm
29	Providing and applying 2 coats of water based cement paint to unplastered concrete surface after cleaning the surface of dirt, dust, oil, grease, efflorescence and applying paint at of 1 litre for 2 sqm complete as per specifications MORTH Specification No. 800 with all lead and lift and directions of the Engineer in charge of the work	Sqm
	Total	

Previous Measurements		Present Measurements			Total Up to Date		Remarks
Qty	Amount	Qty	Rate	Amount	Qty	Amount	
			6575.00				
			337.00				
			1088.00				
			766.00				
			371.00				
			33.00				
			94.00				
			73.00				
	-			4,288,628.00		4,288,628.00	

Rs: 42,88,688-00 Rs: 42.88.688-00